COMcheck Software Version 4.1.4.3

Envelope Compliance Certificate

Project Information

Energy Code:

2015 IECC

Project Title:

Taco Bell

Location:

Holly, Michigan

Climate Zone:

5a

Project Type:

New Construction

Vertical Glazing / Wall Area:

12%

Construction Site:

4047 Grange Hall Road Holly Township, MI 48442 Owner/Agent:

Bob Grabowski

Dortch Enterprises, LLC 8487 Retreat Dr.

Grand Blanc, MI 48439 810-771-4500 ext 1018

bgrabowski@dortchenterprises.com

Designer/Contractor:
Greg Lautzenheiser
L+A Architects, Inc.
441 S. Livernois

Suite 265

Rochester Hills, MI 48307

248-524-4700

glaut zen heiser @laar chitects in c.co

m

Additional Efficiency Package(s)

High efficiency HVAC. Systems that do not meet the performance requirement will be identified in the mechanical requirements checklist report.

Building Area

Floor Area

1-Dining: Cafeteria/Fast Food: Nonresidential

2349

Envelope Assemblies

Assembly	Gross Area or Perimeter	Cavity R-Value	Cont. R-Value	Proposed U-Factor	Budget U- Factor _(a)
Roof 1: Insulation Entirely Above Deck, [Bldg, Use 1 - Dining: Cafeteria/Fast Food]	2349	S 112	25.0	0.039	0.032
Floor 1: Slab-On-Grade:Unheated, Vertical 4 ft., [Bldg. Use 1 - Dining: Cafeteria/Fast Food] (c)	218	-	5.0	0.540	0.540
NORTH					
Exterior Wall 6: Wood-Framed, 16" o.c., [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	229	19.0	5.0	0.048	0.064
Exterior Wall 7: Other Exterior Wall, Heat capacity 1.0, [Bldg. Use 1 - Dining: Cafeteria/Fast Food] (b)	190		3	0.067	0.064
EAST					
Exterior Wall 1: Wood-Framed, 16" o.c., [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	1001	19.0	5.0	0.048	0.064
Window 1: Metal Frame with Thermal Break:Fixed, Perf. Specs.: NFRC CPD-ID P-KAW-6993, SHGC 0.37, PF 0.18, [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	86	***		0.421	0.380
Window 6: Metal Frame with Thermal Break:Fixed, Perf. Specs.: NFRC CPD-ID P-KAW-6993, SHGC 0.37, PF 0.72, [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	27			0.421	0.380
Door 2: Insulated Metal, Swinging, [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	27		-	0.410	0.370
Door 5: Glass (> 50% glazing):Metal Frame, Entrance Door, Perf.	24	***	See	0,763	0.770

Project Title:

Taco Bell

Data filename: C:\Users\rj-bu\Documents\Rich's Work\22004 - Taco Bell - 4047 Grange Hall Road, Holly,

MI\Construction Documents\COMcheck Files\Taco Bell - Holly Twp, MI 051822.cck

Report date: 05/20/22

Page 1 of 9

Assembly	Gross Area or Perimeter	Cavity R-Value	Cont. R-Value	Proposed U-Factor	Budget U- Factor _(e)
Specs.: NFRC CPD-ID P-KAW-8754, SHGC 0.23, PF 0.72, [Bldg. Use 1 - Dining: Cafeteria/Fast Food]					
SOUTH					
Exterior Wall 2: Wood-Framed, 16" o.c., [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	419	19.0	5.0	0,048	0.064
Window 2: Metal Frame:Fixed, Perf. Specs.: NFRC CPD-ID P-KAW-6993, SHGC 0.37, PF 0.18, [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	100 -	-	9463	0.421	0.380
Door 3: Glass (> 50% glazing):Metal Frame, Entrance Door, Perf. Specs.: NFRC CPD-ID P-KAW-8754, SHGC 0.23, PF 0.18, [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	24	-		0.763	0.770
WEST					
Exterior Wall 4: Wood-Framed, 16" o.c., [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	1112	19.0	5.0	0.048	0.064
Window 3: Metal Frame:Fixed, Perf. Specs.: NFRC CPD-ID P-KAW-6993, SHGC 0.37, PF 0.18, [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	15		535	0.421	0.380
Window 4: Metal Frame:Operable, Perf. Specs.: NFRC CPD-ID P-KAW-6993, SHGC 0.37, PF 0.72, [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	11		222	0.421	0.450
Window 7: Metal Frame with Thermal Break:Fixed, Perf. Specs.: NFRC CPD-ID P-KAW-6993, SHGC 0.37, PF 0.72, [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	46			0.421	0.380
Window 8: Metal Frame:Operable, Perf. Specs.: NFRC CPD-ID P-KAW-6993, SHGC 0.37, PF 0.72, [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	11			0.421	0.450
Window 9: Metal Frame with Thermal Break:Fixed, Perf. Specs.: NFRC CPD-ID P-KAW-6993, SHGC 0.37, PF 0.72, [Bldg. Use 1 - Dining: Cafeteria/Fast Food]	13		2012	0.421	0.380

- (a) Budget U-factors are used for software baseline calculations ONLY, and are not code requirements.
- (b) 'Other' components require supporting documentation for proposed U-factors.
- (c) Slab-On-Grade proposed and budget U-factors shown in table are F-factors.

Envelope PASSES: Design 2% better than code

Envelope Compliance Statement

Compliance Statement: The proposed envelope design represented in this document is consistent with the building plans, specifications, and other calculations submitted with this permit application. The proposed envelope systems have been designed to meet the 2015 IECC requirements in COMcheck Version 4.1.4.3 and to comply with any applicable mandatory requirements listed in the Inspection Checklist.

GREG LAUTZENHEISER

PRESIDENT, L+A ARCHITECTS

Signature

5/20/2022 Date

Project Title: Taco Bell Report date: 05/20/22
Data filename: C:\Users\rj-bu\Documents\Rich's Work\22004 - Taco Bell - 4047 Grange Hall Road, Holly, Page 2 of 9

MI\Construction Documents\COMcheck Files\Taco Bell - Holly Twp, MI 051822.cck



COMcheck Software Version 4.1.4.3

Inspection Checklist

Energy Code: 2015 IECC

Requirements: 0.0% were addressed directly in the COMcheck software

Text in the "Comments/Assumptions" column is provided by the user in the COMcheck Requirements screen. For each requirement, the user certifies that a code requirement will be met and how that is documented, or that an exception is being claimed. Where compliance is itemized in a separate table, a reference to that table is provided.

Section # & Req.ID	Plan Review	Complies?	Comments/Assumptions
C103.2 [PR1] ¹	Plans and/or specifications provide all information with which compliance can be determined for the building envelope and document where exceptions to the standard are claimed.	□Complies □Does Not □Not Observable □Not Applicable	
C402.4.1 [PR10] ¹	The vertical fenestration area <= 30 percent of the gross above-grade wall area.	□Complies □Does Not □Not Observable □Not Applicable	
C402.4.1 [PR11] ¹	The skylight area <= 3 percent of the gross roof area.	□Complies □Does Not □Not Observable □Not Applicable	
	In enclosed spaces > 2,500 ft2 directly under a roof with ceiling heights >15 ft. and used as an office, lobby, atrium, concourse, corridor, storage, gymnasium/exercise center, convention center, automotive service, manufacturing, non-refrigerated warehouse, retail store, distribution/sorting area, transportation, or workshop, the following requirements apply: (a) the daylight zone under skylights is >= half the floor area; (b) the skylight area to daylight zone is >= 3 percent with a skylight VT >= 0.40; or a minimum skylight effective aperture >= 1 percent.	□Complies □Does Not □Not Observable □Not Applicable	
	Plans, specifications, and/or calculations provide all information with which compliance can be determined for the additional energy efficiency package options.	□Complies □Does Not □Not Observable □Not Applicable	

Additional Comments/Assumptions:

1 High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Project Title:

Taco Bell

Report date: 05/20/22

Data filename: C:\Users\rj-bu\Documents\Rich's Work\22004 - Taco Bell - 4047 Grange Hall Road, Holly,

Page 3 of 9

Section # & Req.ID	Footing / Foundation Inspection	Complies?	Comments/Assumptions
C303.2 [FO4] ²	Slab edge insulation installed per manufacturer's instructions.	□Complies □Does Not	
		□Not Observable □Not Applicable	
C303.2.1 [FO6] ¹	Exterior insulation protected against damage, sunlight, moisture, wind,	□Complies □Does Not	
	landscaping and equipment maintenance activities.	□Not Observable □Not Applicable	
C104 [FO3] ²		□Complies □Does Not	See the Envelope Assemblies table for values.
		□Not Observable □Not Applicable	
C402.2.6 [FO12] ³	Radiant heating systems panels insulated to >=R-3.5 on face opposite	□Complies □Does Not	See the Envelope Assemblies table for values.
	space being heated.	□Not Observable □Not Applicable	

	-			
1 High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Project Title: Tac

Taco Bell

Report date: 05/20/22

Data filename: C:\Users\rj-bu\Documents\Rich's Work\22004 - Taco Bell - 4047 Grange Hall Road, Holly, MI\Construction Documents\COMcheck Files\Taco Bell - Holly Twp, MI 051822.cck

Page 4 of 9

Section # & Req.ID	Framing / Rough-In Inspection	Complies?	Comments/Assumptions
C303.1.3 [FR12] ²	Fenestration products rated in accordance with NFRC.	☐Complies ☐Does Not	
		□Not Observable □Not Applicable	
C303.1.3 [FR13] ¹	Fenestration products are certified as to performance labels or certificates	□Complies □Does Not	
	provided.	□Not Observable □Not Applicable	
C402.4.3 [FR10] ¹	Vertical fenestration SHGC value.	□Complies □Does Not	See the Envelope Assemblies table for values.
		□Not Observable □Not Applicable	
C402.4.3.	Vertical fenestration U-Factor.	☐Complies ☐Does Not	See the Envelope Assemblies table for values.
4 [FR8] ¹		□Not Observable □Not Applicable	
C402.4.4 [FR14] ²	U-factor of opaque doors associated with the building thermal envelope	□Complies □Does Not	See the Envelope Assemblies table for values.
	meets requirements.	□Not Observable □Not Applicable	
2.2	The building envelope contains a continuous air barrier that is sealed in	□Complies □Does Not	
[FR20] ¹	an approved manner and average assembly air leakage <= 0.04 cfm/ft2. Air barrier penetrations are sealed in an approved manner.	□Not Observable □Not Applicable	
C402.5.2, C402.5.4	Factory-built fenestration and doors are labeled as meeting air leakage	□Complies □Does Not	
[FR18] ³	requirements.	□Not Observable □Not Applicable	
C402.5.7 [FR17] ³	Vestibules are installed on all building entrances. Doors have self-closing	□Complies □Does Not	
	devices.	□Not Observable □Not Applicable	

,					
1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Project Title:

Taco Bell

Report date: 05/20/22

Data filename: C:\Users\rj-bu\Documents\Rich's Work\22004 - Taco Bell - 4047 Grange Hall Road, Holly, MI\Construction Documents\COMcheck Files\Taco Bell - Holly Twp, MI 051822.cck

Section # & Req.ID	Mechanical Rough-In Inspection	Complies?	Comments/Assumptions
C402.5.5, C403.2.4. 3 [ME3] ³	Stair and elevator shaft vents have motorized dampers that automatically close.	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
C403.2.4. 3 [ME58] ³	Outdoor air and exhaust systems have motorized dampers that automatically shut when not in use and meet maximum leakage rates. Check gravity dampers where allowed.		

-					
1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Project Title: Taco Bell

Data filename: C:\Users\rj-bu\Documents\Rich's Work\22004 - Taco Bell - 4047 Grange Hall Road, Holly, MI\Construction Documents\COMcheck Files\Taco Bell - Holly Twp, MI 051822.cck

Report date: 05/20/22

Page 6 of 9

Section			
# & Req.ID	Insulation Inspection	Complies?	Comments/Assumptions
C303.1 [IN3] ¹	Roof insulation installed per manufacturer's instructions. Blown or poured loose-fill insulation is installed only where the roof slope is <=3 in 12.	□Complies □Does Not □Not Observable □Not Applicable	
C303.1 [IN10] ²	Building envelope insulation is labeled with R-value or insulation certificate providing R-value and other relevant data.	□Complies □Does Not □Not Observable □Not Applicable	
C303.2 [IN7] ¹	Above-grade wall insulation installed per manufacturer's instructions.	□Complies □Does Not □Not Observable □Not Applicable	
C303.2.1 [IN14] ²	Exterior insulation is protected from damage with a protective material. Verification for exposed foundation insulation may need to occur during Foundation Inspection.	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
C402.2.1 [IN17] ³	Insulation intended to meet the roof insulation requirements cannot be installed on top of a suspended ceiling. Mark this requirement compliant if insulation is installed accordingly.	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
C104 [IN6] ¹	Installed above-grade wall insulation type and R-value consistent with insulation specifications reported in plans and COMcheck reports.	□Complies □Does Not □Not Observable □Not Applicable	See the Envelope Assemblies table for values.
C104 [IN8] ²	Installed floor insulation type and R- value consistent with insulation specifications reported in plans and COMcheck reports.	□Complies □Does Not □Not Observable □Not Applicable	See the Envelope Assemblies table for values.
	Radiant panels and associated components, designed for heat transfer from the panel surfaces to the occupants or indoor space are insulated with a minimum of R-3.5.	□Complies □Does Not □Not Observable □Not Applicable	
[IN2] ¹	Installed roof insulation type and R- value consistent with insulation specifications reported in plans and COMcheck reports. For some ceiling systems, verification may need to occur during Framing Inspection.	□Complies □Does Not □Not Observable □Not Applicable	See the Envelope Assemblies table for values.
1 [IN1] ¹	All sources of air leakage in the building thermal envelope are sealed, caulked, gasketed, weather stripped or wrapped with moisture vaporpermeable wrapping material to minimize air leakage.	□Complies □Does Not □Not Observable □Not Applicable	

1 High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Project Title:

Taco Bell

Report date: 05/20/22

Section # & Req.ID	Final Inspection	Complies?	Comments/Assumptions
C402.5.3 [FI51] ³	Where open combustion air ducts provide combustion air to open combustion fuel burning appliances, the appliances and combustion air opening are located outside the building thermal envelope or enclosed in a room, isolated from inside the thermal envelope. Such rooms are sealed and insulated.	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
C402.5.6 [FI37] ¹	Weatherseals installed on all loading dock cargo doors.	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
C402.5.8 [FI26] ³	Recessed luminaires in thermal envelope to limit infiltration and be IC rated and labeled. Seal between interior finish and luminaire housing.	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	

	1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)
--	---	----------------------	---	------------------------	---	---------------------

Project Title:

Taco Bell

Report date: 05/20/22

Data filename: C:\Users\rj-bu\Documents\Rich's Work\22004 - Taco Bell - 4047 Grange Hall Road, Holly, Ml\Construction Documents\COMcheck Files\Taco Bell - Holly Twp, Ml 051822.cck

Page 8 of 9

Project Title: Taco Bell Report date: 05/20/22

Page 9 of 9

Data filename: C:\Users\rj-bu\Documents\Rich's Work\22004 - Taco Bell - 4047 Grange Hall Road, Holly, MI\Construction Documents\COMcheck Files\Taco Bell - Holly Twp, MI 051822.cck